



ARCHI-TEKTON, INC.
PO Box 201478 Shaker Heights, OH 44120
294 Center Street West Warren, OH 44481
216.561.1510 330.505.9075
Facsimile: 216.283.1500
www.atekton.com

ARCHITECT'S FIELD INSPECTION REPORT

CLIENT: TRUMBULL METROPOLITAN HOUSING AUTHORITY
PROJECT NAME: Replacement Housing Project #2 **CLIENT PROJECT NUMBER:** #7-13A
ARCHI-TEKTON'S PROJECT NUMBER: 0710 **FIELD REPORT #:** 8

DATE: 03/04/2010	TIME: 4:00 PM						
DAY OF WEEK:	SUN	MON	TUES	WED	THURS	FRI	SAT
WEATHER:	SUNNY	P/SUNNY	CLOUDY	RAIN	SNOW		
TEMP:	TO 32	32 to 40	41 to 50	51 to 60	61 to 70	71 to 80	80+
WIND:	STILL	LIGHT	MODERATE	HIGH			
HUMIDITY:	DRY	LOW	MEDIUM	HIGH			

EST. % OF COMPLETION: 80.0%

CONFORMANCE W/ SCHEDULE:

A project schedule has been supplied and the project is about three weeks behind schedule – due to past weather. The overall timeline is still ok per Riley Construction. Andre stated that he will revise the schedule when the weather permits him to do so – *still pending*.

PERSONNEL PRESENT AT SITE:

Pavlos Pavlidis, Archi-Tekton, Inc. – Architect
Painting Sub Contractor
Andre – Riley Custom Construction - Contractor –
via phone

OBSERVATIONS & SUMMARY:

- *Project is going smoothly without any issues or concerns.*

ITEMS TO VERIFY:

- *None*

INFORMATION, ISSUES, CONCERNS OR ACTION REQUIRED:

- *Waiting for some submittals to come to Archi-Tekton for review and selection of finishes*

ATTACHMENTS:

- *Pictures*

REPORT BY:

Pavlos Pavlidis, AIA, NCARB

216.406.5582 (mobile)

Pavlos@atekton.com



ARCHI-TEKTON, INC.

PO Box 201478 Shaker Heights, OH 44120

294 Center Street West Warren, OH 44481

216.561.1510 330.505.9075

Facsimile: 216.283.1500

www.atekton.com

WORK IN PROGRESS:

Clearwater Site

- Drywall work has been completed.
- Drywall finishing has been completed.
- Electrical service has been completed.
- Natural gas line and water line have been installed – meters are installed.
- Heat is supplied by installed temporary furnaces – specified furnaces will be installed after thorough interior cleaning and cleaning of ductwork.
- Most plumbing fixtures have been installed
- Some of the interior doors have been hung.
- Painting of walls has been completed.
- Ceiling texture and paint has been completed.
- Painting of trim was being done at time of field visit.

Maryland Site:

- Drywall work has been completed.
- Drywall finishing has been completed.
- Electrical service has been installed.
- Natural gas line and water line have been installed – meters are installed.
- Heat is supplied by installed temporary furnaces – specified furnaces will be installed after thorough interior cleaning and cleaning of ductwork.
- Most plumbing fixtures have been installed
- Some of the interior doors have been hung.
- Painting of walls has been completed.
- Ceiling texture and paint has been completed.
- Painting of trim was completed.
- Interior trim has been installed.



ARCHI-TEKTON, INC.
PO Box 201478 Shaker Heights, OH 44120
294 Center Street West Warren, OH 44481
216.561.1510 330.505.9075
Facsimile: 216.283.1500
www.atekton.com



Clearwater Site



Clearwater Site



Clearwater Site



Clearwater Site



Clearwater Site



Clearwater Site



ARCHI-TEKTON, INC.
PO Box 201478 Shaker Heights, OH 44120
294 Center Street West Warren, OH 44481
216.561.1510 330.505.9075
Facsimile: 216.283.1500
www.atekton.com



Maryland Site



Maryland Site



Maryland Site



Maryland Site



Maryland Site



Maryland Site



Maryland Site